Sl no	Description	No	L	B	D	Qty	Rate	Amount
		2	4.45			8.90		
		2	4.60			9.20		
	Accupanture pathway	2	28.90			57.80		
	Rajkumar park - Right Bangalore one to entry gate	2	30.00			60.00		
		2	30.00			60.00		
	gate	2	2.00			4.00		
		2	30.00			60.00		
		2	29.00			58.00		
		2	12.30			24.60		
		2	30.00			60.00		
		2	30.00			60.00		
		2	30.00			60.00		
	gate	2	0.35			0.70		
		2	15.40			30.80		
		2	6.40			12.80		
		2	11.50			23.00		
		2	18.90			37.80		
	gym entry	2	5.40			10.80		
	Accupanture pathway	2	21.30			42.60		
	Rajkumar park Childrens play area	2	6.80			13.60		
		1	10.90			10.90		
	vishweshwaraiah park Childrens play area	2	13.50			27.00		
		1	8.20			8.20		

Asst. Executive Engineer
project Division
Yelahanka Zone
BBMP, Bangalore

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

2089.70

Contractor

PMC

Assistant Engineer
Project Division Yelahanka

3/01/2023

Assistant Executive Engineer
Project Division Yelahanka

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
	For Benches Platform							
	Raj kumar Park	19	5.80			110.20		
	Saibaba Park (Cauvery park)	14	5.80			81.20		
	Entrance to Vishweshwaraiah park designer tiles	1	7.90			7.90		
	Entrance to Vishweshwaraiah park designer tiles	1	1.70			1.70		
		1	3.65			3.65		
	Vishveshwaraiah park Shoulder drains							
		2	5.40			10.80		
		2	1.40			2.80		
		2	20.00			40.00		
		2	2.30			4.60		
		2	1.20			2.40		
		2	2.60			5.20		
		2	1.20			2.40		
		2	2.40			4.80		
	Raj Kumar park Shoulder drains							
		2	10.00			20.00		
Total length in mtrs						**2387.35**		
Total kerbs in Nos						**5305.22**		
Deduct re-used kerb stones qty paid vide item No-12						**-1522.40**		
Total						**3782.82**	**580.54**	**2196073.56**
Item No:14								
Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces								

Cefe Foundries

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92
3/1/23

Page-25

AARTN ASSOCIATES BANGALORE DATE

Contractor

PMC

Assistant Engineer
Project Division Yelahanka
3/1/2023

Assistant Executive Engineer
Project Division Yelahanka

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
	Vishveshwaraiab park North gate to south	2	30.00		0.3	18.00		
		2	10.00		0.3	6.00		
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		2	20.00		0.3	12.00		
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		2	3.50		0.3	2.10		
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		2	6.00		0.3	3.60		
		2	30.00		0.3	18.00		
		2	3.30		0.3	1.98		
	From east gate to west	2	7.50		0.3	4.50		
		2	30.00		0.3	18.00		
		2	17.50		0.3	10.50		
	Front of Gaiiibo	2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		0	0.00		~~0.3~~	~~0.00~~		
	Sai baba (Cauvery) Park west side near RO plant	2	3.20		0.3	1.92		
	West to east	2	30.00		0.3	18.00		
	gate	2	1.50		0.3	0.90		
		2	30.00		0.3	18.00		

313.50

CRFC
Amulvar
3/1/25

Asst. Executive Engineer
Project Division Yelahanka
BBMP, Bangalore Zone-02

Contractor

AARTN ASSOCIATES
PMC

Assistant Engineer
Project Division Yelahanka
31/1/2025

Assistant Executive Engineer
Project Division Yelahanka

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		2	4.45		0.3	2.67		
		2	4.60		0.3	2.76		
	Accupanture pathway	2	28.90		0.3	17.34		
	Rajkumar park from Bangalore one to entry gate	2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
	gate	2	2.00		0.3	1.20		
		2	30.00		0.3	18.00		
		2	29.00		0.3	17.40		
		2	12.30		0.3	7.38		
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
		2	30.00		0.3	18.00		
	gate	2	2.35		0.3	1.41		
		2	15.40		0.3	9.24		
		2	6.40		0.3	3.84		
		2	11.50		0.3	6.90		
		2	18.90		0.3	11.34		
	gym entry	2	5.40		0.3	3.24		
	Accupanture pathway	2	21.30		0.3	12.78		
	Rajkumar park Childrens play area	2	6.80		0.3	4.08		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Contractor

ARTN ASSOCIATES
DATE
PMC
BANGALORE

Assistant Engineer
Project Division Yelahanka

3/1/2023

Assistant Executive Engineer
Project Division Yelahanka

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
		1	10.90		0.3	3.27		
	Vishweshwaraiah park Childrens play area	2	13.50		0.3	8.10		
		1	8.20		0.3	2.46		
	For Benches Platform							
	Raj kumar Park	19	5.80		0.3	33.06		
	Saibaba Park (Cauvery park)	14	5.80		0.3	24.36		
	Entrance to Vishweshwaraiah park designer tiles	1	7.90		0.3	2.37		
	Entrance to Vishweshwaraiah park designer tiles	1	1.70		0.3	0.51		
		1	3.65		0.3	1.10		
	Vishveshwaraiah park Shoulder drains							
		2	5.40		0.3	3.24		
		2	1.40		0.3	0.84		
		2	20.00		0.3	12.00		
		2	2.30		0.3	1.38		
		2	1.20		0.3	0.72		
		2	2.60		0.3	1.56		
		2	1.20		0.3	0.72		
		2	2.40		0.3	1.44		
	Raj Kumar park Shoulder drains							
		2	10.00		0.3	6.00		
	Total					716.21	97.08	69529.18
Item No:15								

Executed by Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

AARTN ASSOCIATES BANGALORE DATE

Contractor PMC

Assistant Engineer
Project Division Yelahanka 3/1/2023

Assistant Executive Engineer
Project Division Yelahanka

48

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
	Fabricating, providing and erecting in position of MS. Hot dip galvanized Sq. Hallow Poles of 132*132 Heavy gauge of length 3000mm with MS. Hot dip galvanized grill work as per approved design and drawing of chief architect. Using 12*75mm galvanized flat for alround frame and 20mm*20mm galvanized forged design with square for vertical at 150mm C/C as shown in the drawing including providing forged ornamental arrowhead at top and bottom. The work is inclusive of throughing flat, square rods, placing welding all the joints, including grinding, finishing 2 coats of anticorrosive paint over one coat of metal primer. The rate is inclusive of all materials like MS. Hollow galvanized							
	Vishveshwaraiah park East side	1	18.00			1.80	32.40	
		1	30.00			1.80	54.00	
		1	1.00			1.80	1.80	
		1	3.37			1.80	6.07	
		1	22.00			1.80	39.60	
		1	25.13			1.80	45.23	
		1	18.10			1.80	32.58	
		1	9.02			1.80	16.24	
		1	10.20			1.80	18.36	
		1	24.65			1.80	44.37	
	Vishveshwaraiah park south side	1	9.14			1.80	16.45	
		1	18.10			1.80	32.58	
		1	21.30			1.80	38.34	
		1	27.53			1.80	49.55	
		1	11.95			1.80	21.51	
		1	11.95			1.80	21.51	
	West side	1	21.20			1.80	38.16	
		1	30.30			1.80	54.54	
		1	12.37			1.80	22.27	
		1	12.26			1.80	22.07	
		1	6.15			1.80	11.07	
		1	21.83			1.80	39.29	
		1	23.00			1.80	41.40	

699.39

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

AARIN ASSOCIATES BANGALORE

Contractor PMC

Assistant Engineer
Project Division Yelahanka

3/1/2023

Assistant Executive Engineer
Project Division Yelahanka

447

Scanned by TapScanner

Sl no	Description	No	L	B	D	Qty	Rate	Amount
	North side	1	30.00		1.80	54.00		
		1	3.27		1.80	5.89		
		1	5.29		1.80	9.52		
Total in Sqm						768.80	16265.75	12505079.14
Item No:17								
Providing, laying & fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, mortar, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification.								
	For Benches Platform							
	Raj kumar Park	19	2.00		1.60	60.80		
	Saibaba Park (Cauvery park)	14	2.00		1.60	44.80		
	Entrance to Vishweshwarai h park designer tiles	1	7.90		4.00	31.60		
	Entrance to Vishweshwarai h park designer tiles	1	2.15		1.70	3.66		
		1	2.50		3.65	9.13		
Total in Sqm						140.86	1303.78	183644.55
Item No:19								
Executive Bench- Made out of Sadarahalli grey granite stone with hand supports with 3 line finishing with arch/plain design with 100mm slabs. Height 90x Length 1500 width 45 cms (1.50 * 0.45 * 0.90m) (Including lead and lift charges) (Inclusive of all taxes) As per the direction of Engineer Incharge								
	Benches							
	Raj kumar Park	19				19.00		
	Saibaba Park (Cauvery park)	14				14.00		
Total in Sqm						33.00	18940.31	625030.16
Item No:EI-04								

Contractor

PMC

Assistant Engineer
Project Division Yelahanka
31/1/2023

Assistant Executive Engineer
Project Division Yelahanka

Scanned by TapScanner

Sl no	Description	Nos	L	B	D	Qty	Rate	Amount
Item No:EI-04								
Providing ruled pointing to curved stone masonry with lime mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost all materials, labour, usage charges of machinery, curing complete as pre specification (V-II, P.No-190, I No-21.10 of PWD SR 2021-22)						924.41	272.48	251884.44
Qty Vide pre Measurement page No					Total			25405331.14
					Total			4053454.18
Add GST 18% for Item Nos from 1 to 18 and Item No EI-04					Total			30337785.34

Executive Engineer

Assistant Engineer
Project Division Yellahanka

Asst. Executive Engineer
Project Division Yellahanka

Scanned by TapScanner